

Solintel_

ELECTRICITY | NATURAL GAS

ZNAB Sp. z o.o. novation Oriented To Business"

WATT





\approx THERMOWATT



Sunamp Heat Batteries[™]





Pilot 3. Valencia **Final retrofit status**

HOCHSCHULE LUZERN

Javier Biosca, (SYMELEC)



Heat4Cool Final review meeting - 11.05.2021

Heat4COOL project has received funding from the European Union's Horizon 2020 research and innovation program under grant agreement No 723925





HEATHCOOL



Retrofitting



Pilot building:

- Residential building, 4 floors with 3 apartments at each floor (12 total):
 - 38 m^2
 - -57 m^2
 - -57.5 m^2
- Terrace and double sloped roof
- Orientation: SE (-66°) NW (114°)
- Located in old city Valencia









Heat4COOL project has received funding from the European Union's Horizon 2020 research and innovation program under grant agreement No 723925



Pre-retrofit



Previous facility

- Building centralized generation system for:
 - Heating
 - DHW
 - Cooling
- Generation system: 3
 independent A-W reversible Heat Pumps (3x15 kW)
- 2 storage tanks for hot and cold water
- Heating/cooling delivery by fan-coils at each apartment













Integrated technologies (retrofitted facility):

- Solar Thermal system
- Adsorption Heat pump (only cooling mode) supported by heat pumps
- SCI-BEMS (Self Correcting intelligent BEMS)
- Monitoring system





Heat4COOL project has received funding from the European Union's Horizon 2020 research and innovation program under grant agreement No 723925







Retrofitting activities

- Installation of:
 - Solar thermal panels (~50 m²)
 - Solar storage tank
 - Adsorption unit (within ventilated enclosure)
 - Re-cooler (with antifreezing heater)
 - Sensors and meters
 - New fan-coil control screens
 - Z-Wave gateways for net connection of sensors/controls
- Old gas-boiler removal











Retrofitting



Monitoring system dashboard:



Monitoring system to assess the system performance. It is still operating although the project is finished and the data is stored at the server and accessible at anytime.









Set of smart devices that allow:

- Monitoring of apartment conditions
- Recording of fan-coil thermostats status and control actions performed by the occupants
- Remote control of fan coils at each apartment



Since identified events from user actions — Profiling algorithm estimates the Comfort probability for a defined temperature.

Set-point control automation algorithm sends lower and upper temperature limits to the fan-coil thermostats as the heating and cooling set-points.





Monitoring system



Monitoring system enables to see and analyze and assess the current and historical performance of building and systems.

	< GRAFICO_Vivienda4_ACS_Energia							Q US			
	💾 Save 🔣 🕴									Sł	nowing 48.334
	neetamp								Т	REND_Vivienda4_/	ACS_Energia
Export					Today						
	12:45:00									2.047	7.000 Wh
	12:30:00									2.047	7.000 Wh
	12:15:00									2.047	7.000 Wh
	12:00:00									2.047	7.000 Wh
	11:45:00									2.047	7.000 Wh
	11:30:00									2.047	7.000 Wh
	11:15:00									2.047	7.000 Wh
	11:00:00									2.047	7.000 Wh
	10:45:00									2.047	7.000 Wh
	10:30:00									2.047	7.000 Wh
	10:15:00									2.047	7.000 Wh
	10:00:00									2.047	7.000 Wh
	9:45:00									2.047	7.000 Wh
	9:30:00						2.047	7.000 Wh			
	9:15:00									2.047	7.000 Wh
	9:00:00	40.00	00.00	00.00	10.00	10.00	00.00	00.00	10.00	2.047	7.000 Wh
	27/04/2021	12:00 18:00	28/04/2021	06:00	12:00	18:00	29/04/2021	06:00	12:00	18:00	3 00:C
	TREND_C6_Energia [Meter] (Wh) TREND_Vivienda3_ACS_Energia (Wh)										
				MAH	Prod	ddtä	on 3		_	-	



Heat4COOL project has received funding from the European Union's Horizon 2020 research and innovation program under grant agreement No 723925



Lessons learnt



- In the design phase:
 - Municipality regulations must be exhaustively checked in the design phase (re-cooler placement/operation-time, solar thermal collectors placement/orientation).
 - All the equipment requirements should be very carefully taken into account during the design phase (Adsorption unit indoors)
- In the retrofitting phase:
 - It must be taken into account potential delays in third parties. (Delays in equipment deliveries, municipality licenses)
 - The quality, state, wear and reliability of the equipment already existing in the previous facility to be also further used in the retrofitted facility must be very carefully checked.
- In the operation phase:
 - Adsorption unit has better performance at not too warm ambient temperatures. Thus, it could be recommended to schedule its operation better during the coldest hours of the day in summer.





Thank you

Javier Biosca, (Symelec) eup@symelec.com



Heat4COOL project has received funding from the European Union's Horizon 2020 research and innovation program under grant agreement No 723925

Heat4Cool Final review meeting - 11.05.2021